

Minutes of weekly site meeting

Page 4 of 6

Nov, 17, 1999

(d) Electrical fixture not yet started

- **First floor:** completion by Nov. 201,1999
 - **Second floor:** Completion by Nov.25,1999 including frames, one coat of paint, flooring TRA
 - Mr. Aziz Younes observed that major work is still pending and times is 26 days Coordination is to be very aggressive TRA
 - False ceiling in half of 1st floor was started. TRA
 - **Staircase # 8:** Kota stone completed. All window cills and balance work will be done by Nov. 08,1999. TRA
 - **Staircase # 9:** Casting of 2nd floor level work will be done Nov. 08. 1999. TRA
 - No work started for ramp at G.F. level under stair #9 this is delayed Mr. N.C. Sharma started the work shall start now and shall be completed by Nov.13.1999. TRA
 - **External finishes:** D.Q. cladding not yet completed TRA
 - **Mixers:** By Nov. 20.1999 all wet work shall be completed. TRA-R1
 - **Staircase beside elevator:** Kota step work completed upto 1st floor and shall be completed within 10 days. TRA-R1
 - **Waterproofing:** Foam concrete is in progress. TRA-R1
 - **Waterproofing:** Not yet started. TRA
 - Machine room: Electrical fixtures yet to be fixed TRA-R1
 - Mr. N.C.Sharma Reported:
Structural work:
 - a) Few chajjas in progress. Balance work to be completed before Nov/ 08,1999.
 - b) Staircase #9: One fight and column for top covers to be started.
- Finishes:
- Toilets: Mr. Aziz Younes pointed out there is very slow work in toilets areas TRA-R1
 - Toilet Work: All wet work shall be completed by November 06, 1999 TRA-R2
 - Flooring tiles: Tiles received at site TRA-R1
 - Door frames: Fixing started at floors.
 - Mr. N.C. Sharma informed some chhajjas are yet to be completed TRA-R2
 - Mr. Aziz Yones asked as very little time is left behind. The only way to achieve targets is to increase manpower. There will be compromises on the finishes, which will not be acceptable. Mr. Aziz Younes added that the only contractor working professionally is Sanvik. TRA-R4
 - Mr. Aziz Yones asked for a plan to meet the targets by adding more work force and aggressive supervision. New senior supervisors are required. TRA-R9
 - Cables: laying of cable for Plant Room not yet started. TRA-R2
 - Kitchen Equipment: Cooking area- Vegetable prep. Table height shall be reduced to 800 with 100mm splash. Hosp